

B A U S C H & L O M B I N C O R P O R A T E D
R O C H E S T E R 2, N E W Y O R K



November 16, 1962

25X1A

[REDACTED]
Post Office Box 1407
Main P O
Washington 13, D. C.

25X1A

Attention: [REDACTED]
Subject: Monthly Progress Report covering
period 1 October 1962 to 1 November 1962
Variable Magnification Tracing Projector

SPGM
36 Nov

Dear Sir:

We are enclosing two copies of the subject progress report.
A third copy is being sent directly to the Contracting
Officer.

If you have any questions on this report, please give me a
call.

25X1A

Very truly yours

DCB
Enc.

[REDACTED]
Product Supervisor *DCB*
Analytical & Photogrammetric
Instrument Sales

cc: Contracting Officer

Variable Magnification Tracing Projector

U.S. Government Order 2MP34048

Monthly Progress Report
Covering 1 October 1962 to 1 November 1962

The following work was accomplished on the project during the reporting period:

1. Detailed drawings of the lens changer assembly have been completed. It is estimated that one more week of detailing time will be necessary to complete the entire engineering drawing set. The two mirrors have been ordered and the three lenses have been received.
2. The customer's representative visited the plant 10 October 1962 and delivered two sets of adjustable film brackets to be used without modification on the projector. It was decided to color code the lens selector with the magnification range indicators to be located on the enlarger portion of the instrument. The clearance necessary between the bottom housing and the floor was determined to be $1\frac{1}{2}$ inches.

25X1A

Research & Development
BAUSCH & LOMB INCORPORATED